


To whom it may concern

1.	Name of the Work	S&T work involving trenching cable lying, casting of foundation of location boxes and erection of location boxes, part supply of material in connection with (I) Provision of Complete Track Circuiting at Patiala, Dhuri, Raipur Haryana, Bathinda Cannt & Roopnagar Stations. (II) Manning of unmanned level crossing gate in SIR- NLDM section.
2.	Contract agreement no. & date	SW Sig/UMB/OT-36/2009-10 dt. 8-4-2010
3.	Name of Agency	M/s Soiar LED Solutions, A-8 L.G.F. Lajpat Nagar-I New Delhi-110024
4.	Date of acceptance letter	21-01-2013
5.	Cost of work	Rs. 2,80,26,729/-
6.	Original date of completion (as per contract agreement)	11-12-2010
7.	Number of extension granted to the firm.	Fourteen
8.	Date of commencement of work	09-04-2010
9.	Date of physical completion of work	25-06-2018
10.	Total payment made from 01-04-2010 to 31-03-2011	Rs. 17518799/-
	01-04-2011 to 31-03-2012	Rs. 1187260/-
	01-04-2012 to 31-03-2013	Rs. 2267233/-
	01-04-2013 to 31-03-2014	Rs. 1761833/-
	01-04-2014 to 31-03-2015	Rs. 850821
	01-04-2015 to 31-03-2016	Rs.2677724/-
	01-04-2016 to 31-03-2017	Nil
	01-04-2017 to 31-03-2018	Rs. 1982168
11.	Total Payment made to the Firm upto 31-03-2018	Rs. 2,82,45,838/-
12.	Whether final bill passed or under process	No, final corrigendum under finance vetting
13.	Performance	Satisfactory

SW-Sig/UMB/OT-36/2009-10

Date: 28-01-2019


(Jiwan Ram)
DSTE/W/UMB
For Sr.Divl. Sig & Telecom. Engineer,
Northern Railway, Ambala Cantt